PROPOSED 2022 OLD KUTTAWA & NEW KUTTAWA COLLECTION SYSTEM CORRECTIVE ACTION PLAN TIMELINE
FOR THE CITY OF KUTTAWA, KY
May 2022

		2021	2022				2023				2024				2025				2026			
	Corrective Action	12/31	3/31	6/30	9/30	12/31	3/31	6/30	9/30	12/31	3/31	6/30	9/30	12/31	3/31	6/30	9/30	12/31	3/31	6/30	9/30	12/31
*	Green Boxes Indicate Quarter-Ending Dates of Completion for Each Individual Corrective Action Item																					
1	Perform Interviews with City Staff to Identify New Wet-Weather Issues																					
2	Review & Improve System Access to Manholes in New Kuttawa																					
3	Perform Wet-Weather System Evaluations to Locate I/I Impact Areas in New Kuttawa																					
4	Prepare Funding Strategies / Applications for Loans																					
5	Phase V SSES (New Kuttawa - Magnolia & Body Shop Basins) - MHI, CCTV, Property I/I Evaluations																					
6	Phase V Sewer Rehabilitation & Replacement Design & Permitting - New Kuttawa Basins																					
7	Develop & Implement CMOM Program																					
8	Phase V Sewer Rehabilitation & Replacement Procurement & Construction - Old Kuttawa Sewer Replacements & Lateral Rehabilitation																					
9	WWTP Influent Lift Station Pump & Control Improvements																					
10	Body Shop Lift Station Replacement - Design & Permitting																					
11	Body Shop Lift Station Replacement - Procurement & Construction																					
12	Phase V New Kuttawa Sewer Rehabilitation & Replacement Construction																					
13	Phase VI New Kuttawa SSES (MHI, CCTV, Property I/I Evaluations)																					
14	Phase VI New Kuttawa Sewer Rehabilitation & Replacement Design & Permitting																					
15	Bi-Annual Progress Meetings with Local/State KDEP Officials																					
16	Completion of 5-Year CAP Program																					